



SAN GABRIEL

Public Works

STREETS | PARKS | ENGINEERING
UTILITIES | FACILITIES | FLEET

Public Works Project Delivery Report

December 2016/January 2017 Edition

Page 1 of 3

PROJECTS IN CONSTRUCTION

Marshall Community Park

The groundbreaking for the City's newest park was held on December 8th. The contractor has fully mobilized and clearing and demolition of pavement is underway.



2016 Great Streets Pavement Projects

This project consists of reconstructing pavement on Bradbury north of Las Tunas, Charlotte south of Grand Avenue, as well as preventive maintenance (slurry sealing) of Del Mar Avenue north of Las Tunas and the City Hall and Community Services parking lots. The notice to proceed with work was postponed to avoid disrupting residents during the holidays, but will begin in early January.

San Gabriel Blvd/Mission Road Intersection Improvements

Design is complete and the project is currently being advertised. Bids will be opened on January 5th and brought to Council for award on February 3rd. The project will be completed by the end of the summer.



ACE Update: Trench Accepted by UPRR, Bridge Treatments and Haul Route Restoration

The San Gabriel Trench project management team reports that as of December 20, UPRR has accepted the trench and will begin installing track in January. The rail construction should be very



SAN GABRIEL

Public Works

STREETS | PARKS | ENGINEERING
UTILITIES | FACILITIES | FLEET

Public Works Project Delivery Report

December 2016/January 2017 Edition

Page 2 of 3

interesting to observe as it quickly progresses from west to east. Trains should begin operating in the trench by spring.

The bridges over the trench have been largely completed, with some decorative treatments and lighting remaining to be installed.



The restoration of pavement on 3.5 miles of City streets, including Mission Road and San Gabriel Blvd, is about to begin. The preconstruction meeting was held with Walsh Construction on December 14. There are several details to work out before a final construction schedule is ready—including a proposal by Walsh to fully close sections of Mission Road in three phases to speed up pavement reconstruction. Replacement of curb ramps along all of these streets is expected to begin in early January. Pavement repairs should begin by late winter and continue for several months.

PROJECTS IN DESIGN/PRE-CONSTRUCTION

City Hall Renovations

Staff and the City Architect are finalizing plans to improve customer service, efficiency and safety for several Departments in City Hall. The first order of work will be construction of a new lobby information desk to greet customers. This will be followed by renovation of upstairs offices and security and ADA improvements for several work areas, including the City Clerk, Finance, and Human Resources Departments. More details will be provided in the next edition of this report.

Broadway/Walnut Grove Intersection Improvements

Design of this federally-funded project is complete. Right of way negotiations have taken longer than anticipated. Construction is now anticipated in mid-2017.

Del Mar Avenue - Alhambra Wash Bridge Replacement

This City project is funded primarily by the Federal bridge replacement program and is being designed by LA County Public Works. Design is complete and Caltrans is currently reviewing the final plans and specifications. Once approved, the project will be advertised this winter with



SAN GABRIEL

Public Works

STREETS | PARKS | ENGINEERING
UTILITIES | FACILITIES | FLEET

Public Works Project Delivery Report


December 2016/January 2017 Edition

Page 3 of 3

construction to begin in mid-2017. We had previously believed construction would take about 18 months. However we have recently been advised that, due in part to restrictions on construction in the Alhambra Wash, construction will take two dry seasons to complete. We will provide more details soon.

Lugo Park Picnic Shelters

Plans are complete and the project will be advertised for bids in January. Installation should be complete in spring.



Street Trees: Fairview Avenue & Mission Road

Starting in early January, Public Works Park Maintenance crews will begin planting trees along Fairview in the business district surrounded by Circle Drive. Mission Road tree planting from the Trench to San Gabriel Boulevard should begin in March, provided that it does not conflict with reconstruction of Mission Road pavement (as described on Page 2).

Del Mar Avenue Pavement Rehabilitation - Phase 3

Designs are nearly complete for the next Del Mar Avenue pavement repair project. This project is between Norwood Place and the Interstate 10 Freeway. The project will be advertised in January and construction should begin around March.

A recommendation to hire the design consultant for the final project, Phase 2 between Chestnut and Dewey, will be brought to Council in January.

2017 Great Streets Pavement Projects

Staff are compiling lists of candidate streets and will soon bring a recommendation to hire a design consultant for the next annual street preservation program. Recommended streets and treatment methods that balance reconstruction with preventive maintenance will be presented at that time.

Preview: Grant Funds Awarded for Pedestrian Safety

In November, Public Works staff learned that their application to the Federal Highway Safety Improvement Program (HSIP) was approved and the City has been awarded a grant of \$270,000 to construct crosswalk improvements on San Gabriel Boulevard at Roses Road. The improvements will be similar to those shown in this photo. More details, including the schedule for design and installation, will be provided soon.

